

## Road building cost overruns

Information obtained from the Government by Campaign for Better Transport, using a request under the Freedom of Information Act

### National Projects Under Construction

Project Name	PCF Phase	Programme Entry Date	Actual Start of Works Date	Planned Completion Date	Cost @ programme entry	Range Minimum	Range Maximum	% increase (minimum)	% increase (maximum)
A1 Dishforth to Leeming Improvement	Construction	Jul-02	Mar-09	2012/2013	225	314	340	39.6%	51.1%
A1 Bramham to Wetherby	Construction	Jul-02	Apr-07	2009/2010	38	71		86.8%	
M40 J15 (Longbridge Roundabout)	Construction	Jul-03	Mar-08	2010/2011	57	69		21.1%	
M1 J25 – J28 Widening	Construction	Apr-04	Oct-07	2010/2011	358	358		0.0%	
<b>Sum</b>					<b>678</b>	<b>812</b>	<b>838</b>	<b>19.8%</b>	<b>23.6%</b>

### National Projects Open for Traffic 2008/2009

Project Name	PCF Phase	Programme Entry Date	Start of Works Date (Actual)	Completion Date (Actual)	Cost @ programme entry	Outturn Estimate	% increase
M25 J1b to J3 Widening (Section 3)	Operational	Apr-04	Jun-07	Jul-08	66	59	-10.6%
A14 Haughley New St - Stowmarket	Operational	Mar-01	Jun-07	Sep-08	10	35	250.0%
M6 Carlisle to Guardsmill Extension	Operational	Mar-00	Jul-06	Dec-08	46	118	156.5%
M62 J6 Improvement	Operational	Mar-01	Apr-07	Dec-08	24	37	54.2%
M1 J6a to J10 Widening	Operational	Jul-03	Mar-06	Dec-08	241	292	21.2%
A5117 / A550 Deeside Park Junctions	Operational	Feb-02	Oct-06	Mar-09	63	63	0.0%
<b>Sum</b>					<b>450</b>	<b>604</b>	<b>34.2%</b>

## Road building cost overruns (continued)

### Regional Projects

#### Regional Projects Under Construction

Project Name	PCF Phase	Programme Entry Date	Actual Start of Works Date	Planned Completion Date	Cost @ programme entry	Range Minimum	Range Maximum	% increase (minimum)	% increase (maximum)
A3 Hindhead Improvement	Construction	Mar-01	Jan-07	2011/2012	107	372		247.7%	
A1 Peterborough - Blyth GSJ	Construction	Mar-01	Sep-06	2009/2010	31	96		209.7%	
A421 Bedford to M1 J13	Construction	Jul-03	Oct-08	2010/2011	171	201	231	17.5%	35.1%
<b>Sum</b>					<b>309</b>	<b>669</b>	<b>699</b>	<b>116.5%</b>	<b>126.2%</b>

#### Regional Projects Open for Traffic in 2008/2009

Project Name	PCF Phase	Programme Entry Date	Start of Works Date (Actual)	Completion Date (Actual)	Cost @ programme entry	Outturn Estimate	% increase
A2 Bean - Cobham Phase 2	Operational	Jul-98	Sep-06	Feb-09	35	130	271.4%
A27 Southerham to Beddingham	Operational	Mar-04	Oct-06	Aug-08	19	35	84.2%
A38 Dobwalls Bypass	Operational	Mar-01	Nov-06	Dec-08	17	52	205.9%
A419 Blunsdon Bypass	Operational	Apr-02	Sep-06	Mar-09	29	66	127.6%
A590 High and Low Newton Bypass	Operational	Oct-03	Aug-06	Apr-08	22	36	63.6%
A595 Parton - Lillyhall Improvement	Operational	Mar-01	Jan-07	Dec-08	18	44	144.4%
A66 Long Newton Junction	Operational	Oct-02	Feb-07	May-08	6	12	100.0%
A69 Haydon Bridge Bypass	Operational	Dec-02	Jan-07	Mar-09	14	37	164.3%
M27 J11 to J12 Climbing Lanes	Operational	Mar-05	Jan-08	Sep-08	27	16	-40.7%
M27 J3 to J4 Widening	Operational	Mar-05	Feb-08	Jan-09	52	32	-38.5%
<b>Sum</b>					<b>239</b>	<b>460</b>	<b>92.5%</b>